

**CEDAR CREEK MILL CITY**

09-May-24 15:34

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2024		May 2024				June 2024				July 2024				August 2024				September 2024					
						14	21	28	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25	01	08	15	22
<b>SUBMITTAL</b>		64	08-May-24 07:00	29-Aug-24 17:00	0	29-Aug-24 17:00, SUBMITTAL																							
1020	SUBMIT EROSION CONTROL PLAN	1	08-May-24 07:00	08-May-24 17:00	28	SUBMIT EROSION CONTROL PLAN																							
16030	NOTICE TO PROCEED	1	08-May-24 07:00	08-May-24 17:00	15	NOTICE TO PROCEED																							
3020	NOTIFY ENGINEER FOR FISH SALVAGE	16	09-May-24 07:00	06-Jun-24 17:00	15	NOTIFY ENGINEER FOR FISH SALVAGE																							
1030	SUBMIT POLLUTION CONTROL PLAN	1	09-May-24 07:00	09-May-24 17:00	27	SUBMIT POLLUTION CONTROL PLAN																							
16000	SUBMIT PRECAST BEAM DRAWINGS	1	09-May-24 07:00	09-May-24 17:00	26	SUBMIT PRECAST BEAM DRAWINGS																							
16040	FABRICATE PRECAST BEAMS	16	13-May-24 07:00	10-Jun-24 17:00	26	FABRICATE PRECAST BEAMS																							
1010	CORDINATE FISH REMOVAL	4	10-Jun-24 07:00	13-Jun-24 17:00	15	CORDINATE FISH REMOVAL																							
1000	MOB TO THE PROJECT	1	01-Jul-24 07:00	01-Jul-24 17:00*	0	MOB TO THE PROJECT																							
3030	PRE WORK MEETING PRIOR TO INSTALL SAND BAGS	1	02-Jul-24 07:00	02-Jul-24 17:00	7	PRE WORK MEETING PRIOR TO INSTALL SAND BAGS																							
16020	PROJECT COMPLETE	1	29-Aug-24 07:00	29-Aug-24 17:00	0	PROJECT COMPLETE																							
<b>BRIDGE WORK</b>		35	01-Jul-24 07:00	29-Aug-24 17:00	0	29-Aug-24 17:00, BRIDGE WORK																							
2000	INSTALL TEMP SIGNS	1	01-Jul-24 07:00	01-Jul-24 17:00	0	INSTALL TEMP SIGNS																							
5000	PLACE SEDIMENT BARRIERS	1	02-Jul-24 07:00	02-Jul-24 17:00	0	PLACE SEDIMENT BARRIERS																							
8000	CLEARAND GRUB	1	03-Jul-24 07:00	03-Jul-24 17:00	0	CLEARAND GRUB																							
9000	PERFORM GENERAL EXCAVATION	1	08-Jul-24 07:00	08-Jul-24 17:00	0	PERFORM GENERAL EXCAVATION																							
10000	PERFORM STRUCTURAL EXCAVATION	1	09-Jul-24 07:00	09-Jul-24 17:00	0	PERFORM STRUCTURAL EXCAVATION																							
12020	DRILL AND EPOXY REBAR FOR BENT 1	2	10-Jul-24 07:00	11-Jul-24 17:00	0	DRILL AND EPOXY REBAR FOR BENT 1																							
12030	DRILL AND EPOXY REBAR FOR BENT 2	2	10-Jul-24 07:00	11-Jul-24 17:00	2	DRILL AND EPOXY REBAR FOR BENT 2																							
12000	PLACE REBAR FOR BENT 1	2	15-Jul-24 07:00	16-Jul-24 17:00	0	PLACE REBAR FOR BENT 1																							
12010	PLACE REBAR FOR BENT 2	2	15-Jul-24 07:00	16-Jul-24 17:00	2	PLACE REBAR FOR BENT 2																							
3000	PLACE TEMP SAND BAGS FOR TWM	3	15-Jul-24 07:00*	17-Jul-24 17:00	1	PLACE TEMP SAND BAGS FOR TWM																							
14000	FORM BENT 1 ABUTMENT	2	17-Jul-24 07:00	18-Jul-24 17:00	0	FORM BENT 1 ABUTMENT																							
7000	REMOVE EXISITNG FOOTING	3	18-Jul-24 07:00	23-Jul-24 17:00	1	REMOVE EXISITNG FOOTING																							
15000	PERFORM CONCRETE REPAIR AT BENT 2	2	18-Jul-24 07:00	22-Jul-24 17:00	2	PERFORM CONCRETE REPAIR AT BENT 2																							
14010	FROM BENT 2 ABUTMENT	2	22-Jul-24 07:00	23-Jul-24 17:00	0	FROM BENT 2 ABUTMENT																							
3010	REMOVE TEMP SAND BAGS FOR TWM	1	24-Jul-24 07:00	24-Jul-24 17:00	1	REMOVE TEMP SAND BAGS FORTWM																							
14020	POURABUTMENTS	1	24-Jul-24 07:00	24-Jul-24 17:00	0	POURABUTMENTS																							

■ Actual Work      ◆ Milestone  
■ Remaining Work       Summary  
■ Critical Remaining Work       Float Bar

Data Date 08-May-24

Cedar Creek Mill City  
 Legacy Contracting Inc  
 Original Schedule

