

ID	Task Mode	Task Name	Duration	Start	Finish	Feb	Mar	Qtr 2, 2022 Apr	May	Jun	Qtr 3, 2022 Jul	Aug	Sep	Qtr 4, 2022 Oct	Nov					
1		Preconstruction and submittals	30 days	Mon 2/14/22	Fri 3/25/22															
2		Install initial Signs / 14 notice	10 days	Mon 4/4/22	Fri 4/15/22															
3		Close Road and Mobilization	1 day	Mon 4/18/22	Mon 4/18/22															
4		Install Erosion Control Temp Fencing	1 day	Tue 4/19/22	Tue 4/19/22															
5		Clearing and Construct staging area	8 days	Wed 4/20/22	Fri 4/29/22															
6		Install Work Bridge	10 days	Mon 5/2/22	Fri 5/13/22															
7		Bridge removal - Install containment and strip truss	25 days	Tue 4/19/22	Mon 5/23/22															
8		Bridge removal - Set up Cranes and Move Truss to staging area	3 days	Tue 5/24/22	Thu 5/26/22															
9		Truss work - Replace lower chords, pressure wash, epoxy, and paint truss	35 days	Fri 5/27/22	Thu 7/14/22															
10		Bridge Removal - Existing slabs and foundations	5 days	Fri 5/27/22	Thu 6/2/22															
11		Drill / place pile	10 days	Fri 6/10/22	Thu 6/23/22															
12		FRPSC Bent 2 and 3	20 days	Fri 6/24/22	Thu 7/21/22															
13		Move Truss Back	4 days	Fri 7/22/22	Wed 7/27/22															
14		Install containment, stringers, deck, siding, roof , rail	50 days	Thu 7/28/22	Wed 10/5/22															
15		FRPSC Bent 1, 4 and 5	20 days	Thu 7/28/22	Wed 8/24/22															
16		Set span 1, 3 and 5 slabs	5 days	Fri 7/29/22	Thu 8/4/22															
17		Road work and paving	5 days	Thu 10/6/22	Wed 10/12/22															
18		Remove staging area and work bridge	10 days	Thu 10/6/22	Wed 10/19/22															
19		Landscaping work	2 days	Thu 10/20/22	Fri 10/21/22															
20		Final sign and striping / open road	3 days	Mon 10/24/22	Wed 10/26/22															

Project: Thomas Creek (Shiman)
Date: Thu 2/17/22

	Task		Inactive Task		Inactive Milestone		Inactive Summary		Manual Task		Duration-only		Manual Summary Rollup		Manual Summary		Start-only		Finish-only		External Tasks		External Milestone			Manual Progress			Deadline		Progress
--	------	--	---------------	--	--------------------	--	------------------	--	-------------	--	---------------	--	-----------------------	--	----------------	--	------------	--	-------------	--	----------------	--	--------------------	--	--	-----------------	--	--	----------	--	----------