

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	Timeline											
								Feb	Mar	Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			
1		Preconstruction and submittals	30 days	Mon 2/14/22	Fri 3/25/22														
2		Install initial Signs / 14 notice	10 days	Mon 4/4/22	Fri 4/15/22														
3		Close Road and Mobilization	1 day	Mon 4/18/22	Mon 4/18/22														
4		Install Erosion Control Temp Fencing	1 day	Tue 4/19/22	Tue 4/19/22	3													
5		Clearing and Construct staging area	8 days	Wed 4/20/22	Fri 4/29/22	4													
6		Install Work Bridge	10 days	Mon 5/2/22	Fri 5/13/22	5													
7		Bridge removal - Install containment and strip truss	25 days	Tue 4/19/22	Mon 5/23/22	3													
8		Bridge removal - Set up Cranes and Move Truss to staging area	3 days	Tue 5/31/22	Thu 6/2/22	7													
9		Truss work - Replace lower chords, pressure wash, epoxy, and paint truss	49 days	Fri 6/3/22	Wed 8/10/22	8													
10		Bridge Removal - Existing slabs and foundations	17 days	Fri 6/3/22	Mon 6/27/22	8													
11		Drill / place pile	10 days	Tue 6/28/22	Mon 7/11/22	10													
12		FRPSC Bent 4 and 5	10 days	Tue 7/12/22	Mon 7/25/22	11													
13		Bent 2 and 3 Riprap	3 days	Tue 7/12/22	Thu 7/14/22	11													
14		FRPSC Bent 2 and 3	26 days	Tue 7/12/22	Tue 8/16/22	11													
15		Move Truss Back	4 days	Wed 8/17/22	Mon 8/22/22	9,14													
16		Install containment, stringers, deck, siding, roof , rail	57 days	Tue 8/23/22	Wed 11/9/22	15													
17		FRPSC Bent 1	4 days	Tue 8/23/22	Fri 8/26/22	15													
18		Set span 1, 3 and 5 slabs	5 days	Mon 8/29/22	Fri 9/2/22	17													
19		Road work and paving	5 days	Mon 9/19/22	Fri 9/23/22	20													
20		Remove staging area and work bridge	10 days	Mon 9/5/22	Fri 9/16/22	18													
21		Landscaping work	2 days	Mon 9/19/22	Tue 9/20/22	20													
22		Final sign and striping / open road	3 days	Thu 11/10/22	Mon 11/14/22	21,16													

Project: Thomas Creek (Shiman)
Date: Fri 8/12/22

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			