



## Goldfish Farm Road: Cox Creek Bridge

Activity	Resource	Sub / Vendor	Items / Notes	People	Sa	Su	M	T	W	TH	F	Sa	Sa	M	T	W	TH	F	Sa	Su	M	T	W	TH	F	Sa	Su	M	T	W	TH	F
<b>Road Work</b>					5/10	5/11	5/12	5/13	5/14	5/15	5/16	5/17	5/18	5/19	5/20	5/21	5/22	5/23	5/24	5/25	5/26	5/27	5/28	5/29	5/30	5/31	6/1	6/2	6/3	6/4	6/5	6/6
Finish 30" pipe / place MH#1				Arron & Crew			■	■																								
Grout manholes				Filler Work																												
Finish 15" pipe and manhole laterial and catch basins				Robert														■				■	■									
General excavation / build subgrade / Agg base				Robert																				■	■			■	■	■	■	■
<b>Bridge Work</b>																																
Drive Bent 2 pile		Oldham		Rick			■																									
Drive Bent 1		Oldham		Rick				■																								
Finish Containment				James and Crew				■	■																							
Bridge Removal				Rick & Crew					■	■	■																					
Structural Excavation - Bent 2				Rick and Arron				■			■																					
Riprap bent 2				Arron & Robert										■	■																	
Structural Excavation - Bent 1				Arron & Robert											■																	
Riprap Bent 1				Arron & Robert												■	■	■														
FR Bent 2				James and Crew											■	■	■	■														
Remove Containment				James and Crew							■			■								■	■	■	■							
FR Bent 1				James and Crew																												
Final forming / both bents				James and Crew																							■					
Pour Bent 1 and 2 caps				James and Crew																								■	■			
Cure and Strip Dry finish Both bents				James and Crew																									■	■	■	■

NOTES:

- = Work Day
- = Tentative Work Day
- ⊕ = Work Complete
- ⊖ = Inclement Weather
- 1 k = Holiday