

EROSION AND SEDIMENT CONTROL PLAN

DESIGNER'S CHECKLIST

The ESCP design is expected to prevent erosion, control sedimentation and prevent sediment laden water (or other pollutants) form leaving the project site.

Designers shall provide BMP's for anticipated disturbances during all phases of construction and for final stabilization of construction sites. Items such as schedule of work, storage and stockpile areas, haul routes and wet season work plan are determined by contractor and will be provided in the Project's working ESCP. Verify that the following are provided:

SITE DESCRIPTION					
Yes	No/NA	Project Narrative Items			
		Nature of construction activities			
		Timetable for major activities			
		Total area (acres) of site of permitted work			
		Area (acres) that will undergo clearing and/or earthwork			
		Nature of in-situ soils, especially erosion potential of soils			
		Fill material and erosion potential of that material			
		Names of receiving waters from site stormwater runoff			

SITE MA	SITE MAP (PLAN SHEETS)				
Yes	No/NA	Plan Sheet Items			
		Show area of total development, including property lines and existing roadways and roadway features			
		Drainage patterns (show with slope arrows)			
		Show area of total soil disturbance (cut and fill lines, detour routes, staging areas, etc.)			
		Location of all erosion and sediment control BMP's			
		Location of all impervious surfaces (roads, buildings, other pavement, etc.)			
		Springs, wetlands & other surface waters located on site			
		100-year flood elevation, if applicable			
		Location of storm drainage outfalls to receiving waters, if applicable			
		Erosion control notes			
		Location of drinking water wells & underground injection controls			
		Details of erosion and sediment controls (ODOT Standard Drawings or engineered details)			
		Details of detention ponds, storm drain piping, inflow and outflow details			
		Stabilized construction entrance			
		Stabilized staging/parking area location			
		Stockpile locations			
		Show areas receiving vegetation stabilization			

REQUIRED DESIGN FEATURES				
Yes	No/NA	Required Measures		
		Sediment barrier perimeter control BMP (downslope barrier preventing sediment from leaving project site)		
		Other sediment control BMP's (to capture sediment on slopes and to contain/filter sediment from turbid water		
		Erosion prevention BMP's not relying on vegetation (matting, compost, mulch, plastic sheeting, etc.)		
		Runoff control BMP's (divert water from off-site, check velocity of flowing water, reinforce ditches/channels		
		Pollution control/prevention (concrete truck washout, etc.)		
		Emergency materials (anticipate and prepare for the worst case events)		