



# Linn County Road Department

*Providing safe and efficient transportation to the citizens and visitors of Linn County.*

## Operations & Maintenance Projects 2024

Road Name	Rd/Br No.	Dates	Type of Work	Maintenance District
<b>Seven Mile Lane</b>	<b>0011</b>	<b>March 01 - April 10</b>	<b>Intersection Widening</b>	<b>Albany</b>
Selmet Intersection	Widening intersection at Fry Rd. and Selmet Lane to accommodate a center turn lane in Seven Mile Ln. This work includes moving fences back to the new right-of-way boundary, removing hedges, and preparing the site for excavation and base construction later this spring/summer.			
<b>Porter Street</b>	<b>0778</b>	<b>Dates TBD</b>	<b>Public Nuisance Abatement</b>	<b>Sweet Home</b>
5800 Porter St.	Removed accumulated garbage. Demolished existing structures: March 18-21 Burnt structural debris and remaining garbage to be removed at a later date, TBD.			
<b>Shelburn Dr.</b>	<b>0005-0448</b>	<b>March 25 - April 05</b>	<b>Bridge Repair Work</b>	<b>Scio</b>
	Replaced 2 timber caps. This work was completed on schedule.			
<b>Seven Mile Lane</b>	<b>0011</b>	<b>April 15 - May 10</b>	<b>Road Base Repairs</b>	<b>Halsey</b>
Ridge to Boston Mill	This section of road received a concrete-treated-base (CTB) treatment in 1992, with a 3-inch asphalt concrete (AC) overlay. The CTB base treatment is failing locationally throughout this section of road. This work will include digging out failed sections, reconstructin the road base, addressing drainage failures, and patching the AC pavement. This work will require 24-hour closure of the road during this project period.			
<b>Dale Dr.</b>	<b>0520-0017</b>	<b>April 15 - April 26</b>	<b>Bridge Repair Work</b>	<b>Halsey</b>
	Replaced one timber cap. This work was completed ahead of schedule.			
<b>Bilyeu Crk. Rd.</b>	<b>0832</b>	<b>May 6 - May 17</b>	<b>Road Base Repairs</b>	<b>Scio</b>
	Dig out and re-base a seccion of road, approximately 200 ft. in length. This work will require 24-hour closure of the road during this project.			
<b>Seven Mile Lane</b>	<b>0011</b>	<b>May 13 - June 14</b>	<b>Intersection Widening</b>	<b>Albany</b>
Selmet Intersection	Widening intersection at Fry Rd. and Selmet Lane to accommodate a center turn lane in Seven Mile Ln. This work includes excavation, drainage construction, new road base construction, and grading to receive AC pavement.			



# Linn County Road Department

*Providing safe and efficient transportation to the citizens and visitors of Linn County.*

## Operations & Maintenance Projects 2024

Road Name	Rd/Br No.	Dates	Type of Work	Maintenance District
<b>Nicewood Dr.</b>	<b>0003-0438</b>	<b>May 13 - May 24</b>	<b>Bridge Repair Work</b>	<b>Halsey</b>
<p>Replace one timber cap. This work will require daytime closure of the road at the location of the bridge for the duration of this repair. Completion of this project is expected to allow removal of the vehicle weight restrictions on this bridge.</p>				
<b>Middle Ridge Dr.</b>	<b>0738-0034</b>	<b>June 03 - June 21</b>	<b>Bridge Repair Work</b>	<b>Sweet Home</b>
<p>Replace 2 timber caps. This work will require 8:30 a.m. to 5 p.m. closure of the road at the location of the bridge for the duration of this repair. Completion of this project is expected to allow removal of the vehicle weight restrictions on this bridge.</p>				
<b>Santiam Terrace Dr.</b>	<b>0746</b>	<b>Dates TBD</b>	<b>Ride Quality Overlay</b>	<b>Sweet Home</b>
<p>An approximately 1,500 ft. long section of the road will receive a two-inch asphalt concrete pavement overlay to improve ride quality through the affected section of road. This work is being done as preparatory work to the chip seal to be performed in August.</p>				
2-inch AC overlay		Dates TBD		
<b>Rodgers Mtn. Loop</b>	<b>0641/0642</b>	<b>Dates TBD</b>	<b>Intersection Overlay</b>	<b>Scio</b>
<p>The intersection will receive a two-inch asphalt concrete pavement overlay to improve the pavement condition, ride quality, and resist impacts of traffic turning actions. This work is being done as preparatory work to the chip seal to be performed in August.</p>				
2-inch AC overlay		Dates TBD		
<b>Sturtevant Rd.</b>	<b>3722</b>	<b>June 10 - June 27</b>	<b>Chip Seal Surface</b>	<b>Sweet Home</b>
<p>Widen the existing gravel road to a minimum width of 20 feet. Augment the road base with additional 3/4" minus gravel, approximately 4 inches in depth. Provide chip seal surface 18 ft. wide.</p>				
<b>Ninth St. (Lebanon)</b>	<b>3742</b>	<b>June 17 - June 27</b>	<b>Chip Seal Surface</b>	<b>Albany</b>
<p>Grade the existing road to a minimum width of 22 feet. Provide chip seal surface 20-ft. wide.</p>				
<b>McFarland Rd.</b>	<b>0112-0041</b>	<b>July 08 - July 19</b>	<b>Bridge Repair Work</b>	<b>Albany</b>
<p>Replace 2 timber caps. This work will require 24-hour closure of the road at the location of the bridge for the duration of this repair. Completion of this project is expected to allow removal of the vehicle weight restrictions on this bridge.</p>				



# Linn County Road Department

*Providing safe and efficient transportation to the citizens and visitors of Linn County.*

## Operations & Maintenance Projects 2024

Road Name	Rd/Br No.	Dates	Type of Work	Maintenance District
<b>Crook Dr.</b>	<b>0219-0158</b>	<b>July 29 - Aug. 08</b>	<b>Bridge Repair Work</b>	<b>Halsey</b>
<p>Replace one timber cap. This work will require 24-hour closure of the road at the location of the bridge for the duration of this repair. Completion of this project is expected to allow removal of the vehicle weight restrictions on this bridge.</p>				
<b>Bohlken Rd.</b>	<b>0658-0289</b>	<b>Aug. 12 - Aug. 23</b>	<b>Bridge Repair Work</b>	<b>Albany</b>
<p>Replace 2 timber caps. This work will require 7:30 a.m. to 5:00 p.m. closure of the road at the location of the bridge for the duration of this repair. Completion of this project is expected to allow removal of the vehicle weight restrictions on this bridge.</p>				
<b>Peoria Rd.</b>	<b>0002-1286</b>	<b>Aug. 26 - Sept. 06</b>	<b>Bridge Repair Work</b>	<b>Halsey</b>
<p>Replace one timber cap; install additional piles. 24-hour ROAD CLOSURE from August 27 through August 29. Completion of this project is expected to allow removal of the vehicle weight restrictions.</p>				
<b>Providence School Rd.</b>	<b>0667-0017</b>	<b>Sept. 11 - Sept. 20</b>	<b>Bridge Repair Work</b>	<b>Scio</b>
<p>Replace 2 timber caps. This work will require 24-hour closure of the road at the location of the bridge for the duration of this repair. Completion of this project is expected to allow removal of the vehicle weight restrictions on this bridge.</p>				
<b>Cartney Dr.</b>	<b>0224-0069</b>	<b>Sept. 30 - Oct. 25</b>	<b>Bridge Repair Work</b>	<b>Halsey</b>
<p>Replace 2 timber caps. This work will require 24-hour closure of the road at the location of the bridge for the duration of this repair. Completion of this project is expected to allow removal of the vehicle weight restrictions on this bridge.</p>				
<b>Lacomb Dr.</b>	<b>0020-L</b>	<b>Dates TBD</b>	<b>Ride Quality Overlay</b>	<b>Scio</b>
<p>An approximately 900 ft. long section of the road will receive a two-inch asphalt concrete pavement overlay to improve ride quality through the affected section of road.</p>				
2-inch AC overlay	Dates TBD: Late summer or fall			