



# Linn County Road Department

*Providing safe and efficient transportation to the citizens and visitors of Linn County.*

## Operations & Maintenance Projects 2024

Road Name	Rd/Br No.	Dates	Type of Work	Maintenance District
<b>Porter Street</b>	<b>0778</b>	<b>Dates TBD</b>	<b>Public Nuisance Abatement</b>	<b>Sweet Home</b>
5800 Porter St.	Removed accumulated garbage. Demolished existing structures: March 18-21 Burnt structural debris and remaining garbage to be removed at a later date, TBD.			
<b>Seven Mile Lane</b>	<b>0011</b>	<b>July - TBD</b>	<b>Ride Quality Overlay</b>	<b>Halsey</b>
Ridge to Boston Mill	Contracted work to pave a 2-inch asphalt concrete overlay through a section of this portion of the road, approximately 1,000 feet in length. This work is being performed to improve the ride quality of the road and bolster the structural strength of the road.			
<b>Bilyeu Crk. Rd.</b>	<b>0832</b>	<b>May 13 - May 24</b>	<b>Road Base Repairs</b>	<b>Scio</b>
	Dig out and re-base a section of road, approximately 200 ft. in length. This work will require 24-hour closure of the road during this project.			
<b>Seven Mile Lane</b>	<b>0011</b>	<b>May 13 - June 14</b>	<b>Intersection Widening</b>	<b>Albany</b>
Selmet Intersection	Widening intersection at Fry Rd. and Selmet Lane to accommodate a center turn lane in Seven Mile Ln. This work includes excavation, drainage construction, new road base construction, and grading to receive AC pavement.			
<b>Nicewood Dr.</b>	<b>0003-0438</b>	<b>May 13 - May 24</b>	<b>Bridge Repair Work</b>	<b>Halsey</b>
	Replace one timber cap. This work will require daytime closure of the road at the location of the bridge for the duration of this repair. Completion of this project is expected to allow removal of the vehicle weight restrictions on this bridge.			
<b>Middle Ridge Dr.</b>	<b>0738-0034</b>	<b>June 03 - June 21</b>	<b>Bridge Repair Work</b>	<b>Sweet Home</b>
	Replace 2 timber caps. This work will require 8:30 a.m. to 5 p.m. closure of the road at the location of the bridge for the duration of this repair. Completion of this project is expected to allow removal of the vehicle weight restrictions on this bridge.			
<b>Santiam Terrace Dr.</b>	<b>0746</b>	<b>May 8th, 2024</b>	<b>Ride Quality Overlay</b>	<b>Sweet Home</b>
	Contracted work to pave a 2-inch asphalt concrete overlay through a portion of the road, approximately 1,000 feet in length. This work is being performed to improve the ride quality of the road and bolster the structural strength of the road.			



# Linn County Road Department

*Providing safe and efficient transportation to the citizens and visitors of Linn County.*

## Operations & Maintenance Projects 2024

Road Name	Rd/Br No.	Dates	Type of Work	Maintenance District
<b>McFarland Rd.</b>	<b>0112-0041</b>	<b>July 08 - July 19</b>	<b>Bridge Repair Work</b>	<b>Albany</b>
<p>Replace 2 timber caps. This work will require 24-hour closure of the road at the location of the bridge for the duration of this repair. Completion of this project is expected to allow removal of the vehicle weight restrictions on this bridge.</p>				
<b>Crook Dr.</b>	<b>0219-0158</b>	<b>July 29 - Aug. 08</b>	<b>Bridge Repair Work</b>	<b>Halsey</b>
<p>Replace one timber cap. This work will require 24-hour closure of the road at the location of the bridge for the duration of this repair. Completion of this project is expected to allow removal of the vehicle weight restrictions on this bridge.</p>				
<b>Bohlken Rd.</b>	<b>0658-0289</b>	<b>Aug. 12 - Aug. 23</b>	<b>Bridge Repair Work</b>	<b>Albany</b>
<p>Replace 2 timber caps. This work will require 7:30 a.m. to 5:00 p.m. closure of the road at the location of the bridge for the duration of this repair. Completion of this project is expected to allow removal of the vehicle weight restrictions on this bridge.</p>				
<b>Peoria Rd.</b>	<b>0002-1286</b>	<b>Aug. 26 - Sept. 06</b>	<b>Bridge Repair Work</b>	<b>Halsey</b>
<p>Replace one timber cap; install additional piles. 24-hour ROAD CLOSURE from August 27 through August 29. Completion of this project is expected to allow removal of the vehicle weight restrictions.</p>				
<b>Providence School Rd.</b>	<b>0667-0017</b>	<b>Sept. 11 - Sept. 20</b>	<b>Bridge Repair Work</b>	<b>Scio</b>
<p>Replace 2 timber caps. This work will require 24-hour closure of the road at the location of the bridge for the duration of this repair. Completion of this project is expected to allow removal of the vehicle weight restrictions on this bridge.</p>				
<b>Cartney Dr.</b>	<b>0224-0069</b>	<b>Sept. 30 - Oct. 25</b>	<b>Bridge Repair Work</b>	<b>Halsey</b>
<p>Replace 2 timber caps. This work will require 24-hour closure of the road at the location of the bridge for the duration of this repair. Completion of this project is expected to allow removal of the vehicle weight restrictions on this bridge.</p>				
<b>Lacomb Dr.</b>	<b>0020-L</b>	<b>Dates TBD</b>	<b>Ride Quality Overlay</b>	<b>Scio</b>
<p>An approximately 900 ft. long section of the road will receive a two-inch asphalt concrete pavement overlay to improve ride quality through the affected section of road.</p>				
2-inch AC overlay	Dates TBD: Late summer or fall			



# Linn County Road Department

*Providing safe and efficient transportation to the citizens and visitors of Linn County.*

## Operations & Maintenance Projects 2024

Road Name	Rd/Br No.	Dates	Type of Work	Maintenance District
<b>Sturtevant Rd.</b>	<b>3722</b>	<b>September 2024</b>	<b>Chip Seal Surface</b>	<b>Sweet Home</b>
Widen the existing gravel road to a minimum width of 20 feet. Augment the road base with additional 3/4" minus gravel, approximately 4 inches in depth. Provide chip seal surface 18 ft. wide.				
<b>Ninth St. (Lebanon)</b>	<b>3742</b>	<b>September 2024</b>	<b>Chip Seal Surface</b>	<b>Albany</b>
Grade the existing road to a minimum width of 22 feet. Provide chip seal surface 20-ft. wide.				